

City of Newton Lincoln Eliot – NECP Project

Project Monthly Report

July 2019



The Global Leader in Managing Construction Risk





Table of Contents

1. EXECUTIVE SUMMARY

2. SCHEDULE

a. Project Schedule – August 12, 2019

3. FINANCIALS

a. Total Project Budget, dated August 12, 2019

4. SUPPLEMENTAL DOCUMENTATION

- Newton City Council Reports Docket, July 8, 2019, excerpt for docket #194-19, 5-58 for the Newton Early Childhood
 Program at 687 Watertown Street.
- Newton City Council Actions Report, July 8, 2019, excerpt for docket #194-19, 5-58 for the Newton Early Childhood Program at 687 Watertown Street.
- c. NECP Test Fit Budget, dated August 12, 2019





1. Executive Summary

Executive Summary

This Project Manager's Report for the City of Newton's Lincoln Eliot-NECP (LE-NECP) Project submitted by **Hill International (Hill)**, covers activities for the month of July 2019.

During the month of July 2019, Hill provided the City with budget utilization update for the project and NECP at 687 Watertown Street schematic design, site plan approvals, and updated budgetary cost analysis for proposed project scope.

On June 19, 2019, Newton's Public Facilities Committee considered a Design Review Committee petition, pursuant to 5-58, for schematic design and site plan approval at 687 Watertown Street for the interior renovation of the former Horace Mann school to accommodate the Newton Early Childhood Program and proposed site design that includes a new entry plaza, removal of the existing modular structures to provide an access drive, a school transportation van loading area and emergency access, landscaping improvements, and site improvements including parking improvements and an accessible ramp to new play structures located in the adjacent area north of the building. Public Buildings, Hill, and Arrowstreet provided supporting documentation regarding the project budget, storm water management measures incorporated into the project design, and analysis of building insulation options and mechanical system costs. Following discussion and deliberation, the Committee voted in favor of site plan approval for NECP at 687 Watertown Street, with all of the conditions recommended by the Design Review Committee and contingent on future presentations to the Public Facilities Committee, with such conditions being:

- The project will re-use existing infrastructure and systems to the maximum extent feasible.
- The project will provide envelope improvements as feasible.
- The project will evaluate opportunities to incorporate PV.
- The project will continue to pursue sustainability initiatives, reduce project energy consumption and embodied carbon, and reduce fossil fuel consumption.
- The project will continue to refine and address all parking, traffic, and site circulation challenges.
- The project will continue to work with the City's Parks and Recreation Department to facilitate the installation of playgrounds.

On July 8, 2019, Public Facilities reported to City Council on its 5-58 Site Plan Approval for NECP at 687 Watertown Street, including conditions for approval, see Tab 4 – Supplemental Documentation for City Council Reports Docket and Council Action record.

During the month of July 2019, Schematic Design documentation and design advancement continued. On July 11, 2019, the NECP Working Group met to review Public Facilities Committee 5-58 Site Plan Approval for NECP at 687 Watertown Street including conditions for approval and design advancement of interior space layout and adjacencies, and exterior building designs.





On July 22, 2019, Schematic Design documents were forwarded to Arrowstreet's independent cost estimator PM&C for construction cost estimate. The independent cost estimate is due August 5, 2019 for review and reconciliation of scope and costs to budget.

Additionally, Arrowstreet and its sub-consultants performed initial planning and proposal pricing for supplemental survey work to document the area for NECP play structure equipment at Albemarle Park and supplemental geotechnical work including test pit required to document conditions for storm water design and Conservation Commission and MA DEP permit filings. Survey and geotechnical investigations services are scheduled to be performed August 2019.

Hill Invoice #PBO-02339.00-0000009 was submitted and processed for payment.

Progress and Milestones Achieved

The following milestones were achieved over the month of July 2019:

- Public Facilities Committee 5-58 Site Plan Approval for NECP at 687 Watertown St. report to City Council.
- Schematic Design documentation completed for NECP at 687 Watertown St. and forwarded for independent cost estimate and Hill scope and constructability review.

Key Objectives

The key objectives and dates for the coming month are:

- Completion of and reconciliation of the Schematic Design cost estimate to budget for NECP at 687 Watertown St..
- Meet with Newton Parks and Recreation to review Albemarle Park impacts and play structure adjustments needed for the NECP program at 687 Watertown St. property.
- Continue to update project work plan based on achieved milestones, approval
 of schematic design documents and authorization of design development phase
 for NECP at 687 Watertown St., and sequence for CIP funding.

Financials

The LE-NECP budget includes multiple appropriations that total \$1,570,000. Contracts commitments include: Hill International for Owner Project Management services totaling of \$213,970, Other Feasibility Study Cost totaling \$2,000 for legal notices, etc., and Arrowstreet for Designer Services totaling \$1,197,930. Total commitments to date equal \$1,470,157. Based on the \$1,570,000 total appropriation and contract commitments and expenditures to date, the project is under budget.

The Total Project Budget established for NECP at 687 Watertown Street is \$13.0mil.



Schedule

The next milestones for the project are:

- Schematic Design approval and authorization to proceed to Design Development phase for NECP at 687 Watertown St.
- Process and executed Designer Services Amendment for supplemental site survey and geotechnical investigations at 687 Watertown St.
- Perform supplemental site survey and geotechnical investigations at 687 Watertown St.

Upcoming tasks include:

August 2019:

- Completion of and reconciliation of Schematic Design cost estimate to budget for NECP at 687 Watertown St.
- Schematic Design approval and authorization to proceed to Design Development phase for NECP at 687 Watertown St.
- Process and executed Designer Services Amendment for supplemental site survey and geotechnical investigations at 687 Watertown St.
- Perform supplemental site survey and geotechnical investigations at 687 Watertown St.
- Amend project work plan and schedule for Schematic Design approval and to meet the project CIP funding plan for NECP at 687 Watertown Street and Lincoln Eliot at 150 Jackson Road.
- Negotiate fee and process contract amendment for continued designer services for phases Design Development, Construction Documents, Bid, Construction Administration and Closeout for NECP at 687 Watertown St.



Lincoln Eliot-NECP Project



2. Schedule

City of Newton LE-NECP Schools Project

HILL Hill International

PROJECT WORK PLAN SCHEDULE

Task Name OPM Procurement	Start Fri 7/6/18	Finish Thu 9/6/18	Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Fe
OPM Procurement OPM RFS	Fri 7/6/18	Mon 8/20/18	O'n' rioduleneix
	Tue 8/21/18	Thu 9/6/18	ontract
Execute OPM Contract	Mon 7/23/18	Wed 10/3/18	Designer Procurement
Designer Procurement		Fri 9/7/18	
Designer RFS	Mon 7/23/18 Tue 9/4/18	Wed 10/3/18	
Execute Designer Contract			
Program Kickoff	Thu 10/4/18	Thu 10/4/18	ram Kickoff f 🌒 10/4
Preliminary Design Program	Thu 9/20/18	Mon 12/31/18	Preliminary Design Program
Existing Conditions	Thu 9/20/18	Fri 11/16/18	Conditions -
Ed Plan & Visioning	Wed 10/17/18	Fri 11/9/18	lan & Visioning
Space Summary	Mon 11/12/18	Wed 11/21/18	Space Summary
Site Matrix & Options	Wed 11/28/18	Mon 12/10/18	Site Matrix & Options
Local Approval	Thu 12/13/18	Thu 12/13/18	Local Ap12/13il 💁 Local Approval
PDP Submittal	Thu 12/13/18	Mon 12/31/18	PDP Submittal
Feasibility Study Funding	Thu 1/31/19	Thu 1/31/19	Feasibility Study Fundingg 🌢 1/31
Feasibility Study/ Schematic Design	Fri 2/1/19	Fri 2/1/19	Feasibility Study/ Schematic Design
NECP - 687 Watertown St	Fri 2/1/19	Fri 8/9/19	NECP - 687 Watertown St
Traffic Study	Fri 2/1/19	Fri 3/8/19	Traffic Study
Site Survey	Fri 2/1/19	Tue 3/12/19	Site Survey
Options Development	Fri 2/15/19	Fri 3/8/19	Options Development
Preferred Alternative	Mon 3/11/19	Fri 3/29/19	Preferred Alternative
Preferred Solution &Cost Est	Mon 4/1/19	Fri 4/19/19	Preferred Solution & Cost Est
Site Plan Approval	Wed 3/13/19	Wed 6/5/19	Site Plan Approval
Local Approval & City Funding	Thu 6/6/19	Mon 7/8/19	Local Approval & City Fund/8) 👗 Local Approval & City Funding
PSR Submission	Tue 7/9/19	Tue 7/9/19	PSR Submission 7/9
Schematic Design & Cost Est	Thu 6/6/19	Fri 8/9/19	Schematic Design & Cost Est
LE - 150 Jackson Rd	Mon 2/18/19	Fri 1/15/21	LE - 150 Jackson Rd
Site Survey	Mon 2/18/19	Mon 4/1/19	Site Survey
Traffic Study	Mon 2/18/19	Mon 4/1/19	Traffic Study
Options Development	Tue 4/2/19	Thu 6/6/19	Options Development
Project Hold	Wed 1/1/20	Wed 1/1/20	Project Hold 1/1
Preferred Alternative	Thu 1/2/20	Tue 3/3/20	Preferred Alternative
Preferred Solution &Cost Est	Wed 3/4/20	Tue 3/31/20	Preferred Solution & Cost Est
Preferred Solution & Cost Est PSR Submission	Wed 4/1/20	Fri 4/3/20	PSR Submissionn 4/1
	Mon 4/6/20	Mon 8/17/20	Schematic Design & Cost Est
Schematic Design & Cost Est	Tue 8/18/20	Wed 12/16/20	
Site Plan Approval			Site Plan Approval
Local Approval	Thu 12/17/20	Thu 1/14/21	Local App1/141
PSR Submission	Fri 1/15/21	Fri 1/15/21	PSR Submissionn
Design Development	Mon 9/16/19	Mon 9/16/19	Design Development
NECP - 687 Watertown St	Mon 8/12/19	Fri 10/18/19	NECP - 687 Watertown St
LE - 150 Jackson Rd	Thu 12/17/20	Mon 3/15/21	LE - 150 Jackson Rd
Construction Documents	Tue 11/12/19	Tue 11/12/19	Construction Documents
NECP - 687 Watertown St	Mon 10/21/19	Fri 12/20/19	NECP - 687 Watertown St
LE - 150 Jackson Rd	Tue 3/16/21	Fri 6/18/21	LE - 150 Jackson Rd
Bid & Construction	Mon 12/23/19	Fri 12/16/22	Bid & Construction
NECP - 687 Watertown St	Mon 12/23/19	Mon 5/31/21	NECP 687 Watertown St
LE - 150 Jackson Rd	Mon 6/21/21	Fri 12/16/22	LE - 150 Jackson Rd
Move In	Tue 6/1/21	Fri 7/2/21	Move In The Second Se
NECP - 687 Watertown St	Tue 6/1/21	Fri 7/2/21	NECP - 687 Watertown St 📕 🛧
LE - 150 Jackson Rd	Mon 12/19/22	Sun 1/1/23	
Owner Occupancy	Tue 12/1/20	Tue 12/1/20	Owner Occupancyy
NECP - 687 Watertown St	Mon 7/5/21	Mon 7/5/21	NECP - 687 Watertown Star 7/5
LE - 150 Jackson Rd	Mon 1/2/23	Mon 1/2/23	





3. Financials

City of Newton Lincoln Eliot-NECP Project August 12, 2019

Project Budget and Cost Summary

		_						
			BUDGET	-		COST		CASH FLOW
Description	Total		Authorized	Current	Committe		Total	Expenditure Balance T
	Budget	Budget	Changes	Budget	d Costs	ted Costs	Project	s to Date Spend
20 Construction								
PreConstruction	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Escalation Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Estimating Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Alternates	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
30 Architectural & Engineering								
Designer - Ed. Program Services	\$64,200	\$64,200	\$0	\$64,200	\$64,200	\$0	\$64,200	\$64,200
Designer - Ex. Conditions A&E Feasibility Study	\$96,000 \$264,900	\$96,000 \$264,900	\$0 \$0	\$96,000 \$264,900	\$96,000 \$264,900	\$0 \$0	\$96,000 \$264,900	\$96,000 \$125,900 \$139,0
5-58 Site Plan Approval	\$121,320	\$121,320	\$0 \$0	\$121,320	\$121,320	\$0 \$0	\$121,320	\$56,440 \$64,8
Schematic Design	\$535,900	\$535,900	\$0	\$535,900	\$535,900	\$0	\$535,900	\$231,002 \$304,8
Design Development Construction Documents	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0
Bidding / Negotiations	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Administration/Closeout	\$0	\$0	\$0	\$0	\$0 \$32,732	\$0	\$0	\$0
Geotechnical Engineering Geoenvironmental Engineering	\$21,010 \$0	\$21,010 \$0	\$11,722 \$0	\$32,732 \$0	\$32,732	\$0 \$0	\$32,732 \$0	\$0 \$32,7 \$0
Site Survey	\$37,950	\$37,950	\$7,909	\$45,859	\$45,859	\$0	\$45,859	\$37,950 \$7,9
Site Approval	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Hazardous Materials Sampling LSP Services	\$8,960 \$57,500	\$8,960 \$57,500	\$0 -\$19,631	\$8,960 \$37,869	\$3,960 \$37,869	\$5,000 \$0	\$8,960 \$37,869	\$3,960 \$5,0 \$0 \$37,8
Traffic Studies	\$67,690	\$67,690	\$0	\$67,690	\$52,690	\$15,000	\$67,690	\$33,866 \$33,8
OtherCosts (Convent Reuse Eval)	\$28,500	\$28,500	\$0	\$28,500	\$0	\$28,500	\$28,500	\$0 \$28,5
Printing (Over the Minimum)	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 ¢0	\$0 \$0
Testing & Inspections Reimbursable Expenses	\$0	\$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0	\$0 \$0	\$0
Subtotal	\$1,303,930	\$1,303,930	\$0	\$1,303,930	\$1,255,430	\$48,500	\$1,303,930	\$649,318 \$654,6
40 Administrative Costs								
OPM -Ed. Program Services	\$43,140	\$43,140	\$0	\$43,140	\$43,140	\$0	\$43,140	\$43,140
OPM Feasibility Study/Schematic Design	\$155,830	\$155,830	\$0	\$155,830	\$155,830	\$0	\$155,830	\$28,258 \$127,5
OPM Design Development	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
OPM Construction Documents OPM Bidding	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0
OPM Construction Adm/Closeout	\$0	\$0	\$0 \$0	\$0	\$0	\$0 \$0	\$0 \$0	\$0
OPM: Cost Estimates	\$15,000	\$15,000	\$0	\$15,000	\$15,000	\$0	\$15,000	\$0 \$15,0
OPM Reimbursables & Site Approval Services	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Commissioning Other Admin Costs	\$0 \$2,000	\$0 \$2,000	\$0 \$0	\$0 \$2,000	\$0 \$757	\$0 \$1,243	\$0 \$2,000	\$0 \$757 \$1,2
Utility Fees	\$2,000	\$2,000	\$0 \$0	\$2,000	\$737	\$1,243	\$2,000	\$0
Legal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Testing & Inspections	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal	\$215,970	\$215,970	\$0	\$215,970	\$214,727	\$1,243	\$215,970	\$72,154 \$143,8
50 Furniture, Fixtures and Equipment								
Furniture, Fixtures and Equipment	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Technology	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Subtotal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
			. 1					
Project Sub-Total	\$1,519,900	\$1,519,900	\$0	\$1,519,900	\$1,470,157	\$49,743	\$1,519,900	\$721,472 \$798,4
70 Project Contingency							Remaining	
Construct Contingency (Hard Cost) (5%)	\$0	\$0	\$0	\$0	Г	\$0	\$0	
Owner's Contingency (Soft Cost) (5%)	\$50,100	\$50,100	\$0 \$0	\$50,100		\$50,100	\$50,100	\$50,1
Subtotal	\$50,100	\$50,100	\$0	\$50,100		\$50,100	\$50,100	\$50,1
			. 1					
Project Total	\$1,570,000	\$1,570,000	\$0	\$1,570,000	\$1,470,157	\$99,843	\$1,570,000	\$721,472 \$848,5



4. Supplemental Documentation

- a. Newton City Council Reports Docket, July 8, 2019,
 excerpt for docket #194-19, 5-58 for the Newton Early
 Childhood Program at 687 Watertown Street.
- Newton City Council Actions Report, July 8, 2019, excerpt for docket #194-19, 5-58 for the Newton Early Childhood Program at 687 Watertown Street.
- c. NECP Test Fit Budget, dated August 12, 2019



City Council Reports Docket

June 18: Land UseMoJune 19: Programs & Services, Public Safety & Transportation, Public FacilitiesJune 24: Zoning & PlanningJune 25: Land UseJune 26: Finance

Monday, June 17, 2019 s Continued Page 472 7:45 PM, Newton City Hall To be reported on <u>Monday, July 8, 2019</u>

<u>City of Newton</u> In City Council Items to be Acted Upon

Unfinished Council Business

Item postponed to a date certain

#578-18 Shorten the duration of the winter parking ban

<u>COUNCILORS ALBRIGHT, COTE, KELLEY, GREENBERG, CICCONE, LIPOF, AUCHINCLOSS,</u> <u>RICE, DOWNS, KRINTZMAN, NOEL, AND NORTON</u>, requesting to shorten the duration of the winter parking ban to begin on December 15 (instead of November 15) and end on April 1 (instead of April 15).

Public Safety & Transportation Approved 7-0-1 (Grossman abstaining) on 12/17/18 Item postponed to a date certain to be determined on 12/17/18

Referred to Land Use Committee

Tuesday, June 18, 2019

Present: Councilors Schwartz (Chair), Lipof, Greenberg, Auchincloss, Kelley, Markiewicz, Crossley, Laredo; also Present: Councilors Rice, Grossman, Albright, Kalis, Danberg, Noel, Leary

#176-19 Special Permit Petition to allow parking within the setback at 1188 Chestnut Street <u>TARA POTTER AND DOUG ROONEY</u> petition for <u>SPECIAL PERMIT/SITE PLAN APPROVAL</u> to construct an addition to the existing single-car garage, extending the non-conforming front setback, to allow parking within the setback and within five feet of the street at 1188 Chestnut Street, Ward 5, Newton Upper Falls, on land known as Section 51 Block 40 lot 22, containing approximately 5,807 sq. ft. in a district zoned MULTI RESIDENCE 1. Ref: Sec. 7.3.3, 7.4, 3.2.3, 7.8.2.C.2, 5.1.7.A, 5.1.13, 3.2.11 of Chapter 30 of the City of Newton Rev Zoning Ord, 2017.

Land Use Held 7-0 (Greenberg not voting); Public Hearing Continued

The location of this meeting is accessible and reasonable accommodations will be provided to persons with disabilities who require assistance. If you need a reasonable accommodation, please contact the city of Newton's ADA Coordinator, Jini Fairley, at least two business days in advance of the meeting: <u>ifairley@newtonma.gov</u> or (617) 796-1253. The city's TTY/TDD direct line is: 617-796-1089. For the Telecommunications Relay Service (TRS), please dial 711.

Referred to Public Safety & Transportation, Public Facilities and Finance Committees

 #156-18 Ordinance amendments for enforcement and fines for sidewalk clearing violations <u>COUNCILORS DANBERG, ALBRIGHT, CROSSLEY, NORTON, AND LIPOF</u> requesting amendments to Chapter 17, Section 3 and Chapter 26 Section 8D of the Revised Ordinances to provide for enforcement and fines for violations of the sidewalk clearing ordinance. Public Safety & Transportation Approved 6-1, (Ciccone opposed) 06/19/19 Finance Approval as Amended Fails to Carry 3-3 (Ciccone, Gentile, Lappin opposed) on 06/26/19

Public Facilities Approved 6-2 (Lappin, Gentile Opposed)

Referred to Public Facilities Committee

#194-19 5-58 for the Newton Early Childhood Program at 687 Watertown Street <u>DESIGN REVIEW COMMMITTEE</u> petition, pursuant to 5-58, for schematic design and site plan approval at 687 Watertown Street for the interior renovation of the former Horace Mann school to accommodate the Newton Early Childhood Program and proposed site design that includes a new entry plaza, removal of the existing modular structures to provide an access drive, a school transportation van loading area and emergency access, and landscaping improvements. Additional site improvements include parking improvements and an accessible ramp to new play structures located in the adjacent area north of the building. Public Eacilities Approved E 0.2 (Lappin Contile abstaining)

Public Facilities Approved 5-0-2 (Lappin, Gentile abstaining)

#230-19 Resolution in support of the F.U.T.U.R.E. Act

<u>COUNCILORS CROSSLEY, KELLEY, LAREDO, LEARY AND NORTON</u> requesting a resolution from the City Council in support of "An Act for Utility Transition to Using Renewable Energy" House H.2849/Senate S.1940, also known as the FUTURE Act, which mandates measures that address the urgent need to advance repair of a growing number of underground leaking gas pipes under our streets, while implementing a transition to safer and cleaner energy sources, and mandates processes to ensure coordinating this work with municipalities.

Public Facilities Approved 7-0 (Laredo not Voting)

Referred to Public Safety & Transportation Committee

Wednesday, June 19, 2019

Present: Councilors Ciccone (Chair), Downs, Noel, Grossman, Lipof, Auchincloss and Markiewicz; absent: Councilor Cote; also present: Councilors Crossley (Chair), Leary, Norton, Kelley, Gentile, Laredo, Lappin, Danberg and Albright



City Council Actions

In City Council

Monday, July 8, 2019

Present: Councilors Albright, Auchincloss, Baker, Brousal-Glaser, Ciccone, Cote, Crossley, Danberg, Downs, Gentile, Greenberg, Grossman, Kelley, Krintzman, Lappin, Leary, Lipof, Markiewicz, Noel, Schwartz and Laredo

Absent: Councilors Kalis, Norton and Rice

The City Council discussed the following items on Second Call:

The Rules & Orders of the Council contain a blackout period to avoid scheduling public hearings for Major Projects in July or August. The following petition was filed with the Clerk of the Council on June 27, 2019 during the June 1 to July 20 blackout period. A suspension of the rules is required as the petition seeks to allow a waiver of 14 parking stalls, which meets one of the criteria for a Major Project. The petitioner is requesting a suspension of the rules pursuant to Article IX, Section 1 of the Rules & Orders (3/4 vote) of the City Council to suspend the time restrictions to allow the petition to be assigned a public hearing for August 6, 2019

Referred to Land Use Committee

#238-19 Petition to allow parking waivers for a health club at 35-41 Lincoln Street PAUL FEINBERG/EVELYN P GREENSPAN TRUST petition for <u>SPECIAL PERMIT/SITE PLAN</u>

<u>APPROVAL</u> to amend Special Permit Board Order # 306-12 to allow a waiver of 14 parking stalls and to allow assigned parking at 35-41 Lincoln Street, Ward 6, Newton Highlands, on land known as Section 52 Block 08 Lot 18, containing approximately 5,000 sq. ft. of land in a district zoned BUSINESS USE 1. Ref: Sec. 7.3, 7.4, 5.1.4, 5.1.13, 5.1.3.E of Chapter 30 of the City of Newton Rev Zoning Ord, 2017.

Motion to Suspend the Rules, to Accept to the Docket and Assign a Public Hearing was Approved by a Vote of 20 Yeas, 1 Recused (Councilor Laredo), 3 Absent (Councilors Kalis, Norton and Rice)

Clerk's Note:

Referred to Land Use Committee

#179-19 Petition to amend Board Order #96-17 to allow bank use at Washington Place <u>WASHINGTON PLACE OWNER, LLC</u> petition for <u>SPECIAL PERMIT/SITE PLAN APPROVAL</u> to amend Special Permit Council Order #96-17 to allow modification of Condition #34 to allow the petitioner to lease commercial space to not more than one commercial bank with a total square footage not to exceed 3,800 sq. ft. at 845 Washington Street and 245

Referred to Public Facilities Committee

#194-19 5-58 for the Newton Early Childhood Program at 687 Watertown Street

DESIGN REVIEW COMMMITTEE petition, pursuant to 5-58, for schematic design and site plan approval at 687 Watertown Street for the interior renovation of the former Horace Mann school to accommodate the Newton Early Childhood Program and proposed site design that includes a new entry plaza, removal of the existing modular structures to provide an access drive, a school transportation van loading area and emergency access, and landscaping improvements. Additional site improvements include parking improvements and an accessible ramp to new play structures located in the adjacent area north of the building.

Public Facilities Approved 5-0-2 (Lappin, Gentile abstaining)

#230-19 Resolution in support of the F.U.T.U.R.E. Act

<u>COUNCILORS CROSSLEY, KELLEY, LAREDO, LEARY AND NORTON</u> requesting a resolution from the City Council in support of "An Act for Utility Transition to Using Renewable Energy" House H.2849/Senate S.1940, also known as the FUTURE Act, which mandates measures that address the urgent need to advance repair of a growing number of underground leaking gas pipes under our streets, while implementing a transition to safer and cleaner energy sources, and mandates processes to ensure coordinating this work with municipalities.

Public Facilities Approved 7-0 (Laredo not Voting)

Referred to Finance Committee

Wednesday, June 26, 2019

#231-19 Mayor's re-appointment of Daniel Kunitz as a trustee of the Cousens Fund DANIEL KUNITZ, 51 Pratt Drive, West Newton re-appointed as a trustee of the Horace Cousens Fund for a term of office to expire on June 1, 2022. (60 days – 08/17/19) Finance Approved 6-0

Referred to Programs & Services and Finance Committees

 #224-19
 Request for salary increase for City Clerk/Clerk of the City Council

 COUNCILORS
 LAREDO
 AND
 KALIS
 requesting an increase in the salary of the City

 Clerk/Clerk of the City Council to \$139,719 effective July 1, 2019 to match the percentage increase included in the FY20 budget for H-grade employees.
 Programs & Services Approved 7-0 on 06-19-19

 Finance Approved 6-0
 Finance Approved 6-0
 Finance Approved 6-0

Motions to Suspend the Rules to Report out the following items without written reports were Approved by Voice Vote

City of Newton NECP Project at 687 Watertown Street August 12, 2019



Project Budget and Cost Summary

Description	Budget
20 Construction	
Construction	\$10,465,633
Change Orders	\$523,282
Alternates	\$(
30 Architectural & Engineering	
Designer - Ex. Conditions	\$47,100
A&E Feasibility Study	\$125,90
Schematic Design	\$243,16
Design Development	\$209,31
Construction Documents	\$250,00
Construction Administration/Closeout	\$250,00
Geotechnical Engineering	\$35,50
Site Survey	\$23,34
Hazardous Materials	\$25,00
LSP Services	\$23,00
Traffic Studies	\$26,34
Other Services	\$118,54
Printing (Over the Minimum)	\$8,00
Testing & Inspections	\$
Reimbursable Expenses	\$3,00
Subtotal	\$1,388,20
40 Administrative Costs	
OPM -Ed. Program Services	\$43,14
OPM Study-Construction	\$323,16
OPM: Cost Estimates	\$15,00
OPM Reimbursables & Site Approval Services	\$
Commissioning	\$
Other Admin Costs	\$2,00
Utility Fees	\$75,00
Legal Construction Testing & Inspections	\$ \$25,00
	\$483,30
Subtotal	1
Subtotal	
50 Furniture, Fixtures and Equipment	
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment	
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment Technology	\$
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment	\$
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment Technology	\$ \$ \$ \$12,860,41
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment Technology Subtotal Project Sub-Total	\$
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment Technology Subtotal Project Sub-Total 0 Project Contingency	\$ \$ \$12,860,41
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment Technology Subtotal Project Sub-Total 0 Project Contingency Owner's Contingency (Soft Cost) (5%)	\$ \$ \$12,860,41 \$139,58
50 Furniture, Fixtures and Equipment Furniture, Fixtures and Equipment Technology Subtotal Project Sub-Total 0 Project Contingency	\$ \$ \$12,860,41